



Progress Update Summary

| Stage 1 | Stage 2 | Stage 3 |
|--|---|---|
| Data Collation | Planning | Detailed Design and Tendering |
| Activities this Period July - August 2017 | | |
| Complete Constraints Study, Commence SI survey | Due to commence in 2018 | Due to commence in 2019 |
| Complete analysis for site north of Northern Relief Road | | |
| Analysis for Hydrology, Hydraulics and Hydrogeology | | |
| Activities next period August-September 2017 | | |
| Complete SI Survey (Geology/ Hydrogeology) | Not Applicable | Not Applicable |
| Analysis for Hydrology, Hydraulics and Hydrogeology | | |
| Key Drivers and Constraints | | |
| Summer and Winter season environmental surveys | Environmental Protected Areas (SAC, NHA) | Tender Process – EU procurement rules |
| Key Risks | | |
| Survey Appointment and Mobilisation | New Environmental Legislation adopted in May 2017 | Amendments to scheme design following Public Exhibition/ Planning |
| Landowner Access | | Funding |
| | | Tender process - legal challenges unsuccessful tenderers |

