



Note: Project programme above is current estimate only and subject to revision.

Progress Update Summary

Stage 1 Scheme Development	Stage 2 Planning	Stage 3 Detailed Design
Activities this Period March/April 2019		
Close out Hydraulics existing condition.	Due to commence in 2020	Due to commence in 2021
Activities next period April/ May 2019		
Analysis for Hydraulics proposed condition.	Not Applicable	Not Applicable
Key Drivers and Constraints		
Summer and Winter season environmental surveys	Environmental Protected Areas (SAC, NHA)	Tender Process – EU procurement rules
Key Risks		
Survey Appointment and Mobilisation	New Environmental Legislation effective from May 2017	Amendments to scheme design following Public Exhibition/ Planning
Landowner Access		Funding Tender process - legal challenges unsuccessful tenderers

